COMPLETION REPORT

1	NAME OF WORK	:	Construction of U Shape drain for Secondary SWD in Mallasandra in ward No.13.
2	Sanctioned Estimate No. & Date	:	CE/DZ//TS/197/2018-19, Date:26-02-2019
3	Head of account which is chargeable	:	P-3316
4	Name of Beneficiaries	:	M/s.KRIDL
5	Entrustment order No. & DT	:	EE/PD/WO/000023//2018-19, Date:28-02-2019
6	a. Time Stipulated for completion of work	:	180 Days
	b. Actual date of completion	:	
	c. Delay in execution of work	:	
7	Measurement recorded in	:	M.B.No.2524 Page No.252336 to 252339
8	Check measurement of the Asst. Exe. Eng/Exe. Eng., on	:	– –
9	Name of the office/official incharge of the work	:	Project division
10	a)Asst. Eng/junior Eng.	:	Sri.Siddarajegowda.B.S
	b)Asst. Exe. Engineer	:	Sri.Kumarappa.H

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFERANCE	
		Excess	Savings
100.00 Lakhs	**Rs.92,86,394/-**	–	–

1. Certified that the above work has been Completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ST. ENGINNER

ASST. EXE. ENGINEER

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

EXE. ENGINEER

EXECUTIVE ENGINEER (Project
Project Division
Bruhat Bangalore Mahanagara Pali
Dasarahalli Zone, Bangalore-73

Scanned by CamScanner